


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____


Pile No. _____



Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Wire Tested After Install
1				

Shaft Information		
	Design	As-Built
Pile Dia.	_____ in.	_____ in.
Pile Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Center Bar Length	_____ ft.	_____ ft.
Center Bar Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

Elevation



* indicate changes in diameter

Field Notes:

Start of Placement -
 End of Placement -
 Placement Method -

Legend

- TOC Top of Casing
- TOG Top of Ground
- TOP Top of Pile
- TORS Top of Rock Socket
- BOC Bottom of Casing
- BORC Bottom of Reinf. Cage
- BOS Bottom of Pile
- ▼ Water Level

Completed By: _____

Please Submit with Concrete
 Placement Log and Installation Record

1 Wire - Pile