


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
				Offset	Overlap	Offset	Overlap	
1								
2								
3								
4								
5								
6								
7								
8								
9								
10								

Wire-Wire Distance		
1-6 _____ in.	4-6 _____ in.	8-6 _____ in.
2-1 _____ in.	5-1 _____ in.	9-1 _____ in.
2-6 _____ in.	5-6 _____ in.	9-6 _____ in.
3-1 _____ in.	7-1 _____ in.	10-1 _____ in.
3-6 _____ in.	7-6 _____ in.	10-6 _____ in.
4-1 _____ in.	8-1 _____ in.	

Designate Northerly wire as #1

Elevation



* indicate changes in diameter

Shaft Information

	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

Field Notes:

Start of Placement -

End of Placement -

Placement Method -

Legend

- TOC Top of Casing
- TOG Top of Ground
- TOS Top of Shaft
- TORS Top of Rock Socket
- BOC Bottom of Casing
- BORC Bottom of Reinf. Cage
- BOS Bottom of Shaft
- ▼ Water Level

Completed By: _____

Please Submit with Concrete Placement Log and Installation Record

10 Wire - Shaft