


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_



Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Wire Tested After Install
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

Designate Northerly wire as #1

Wire-Wire Distance		
1-6 _____ in.	4-6 _____ in.	8-6 _____ in.
2-1 _____ in.	5-1 _____ in.	9-1 _____ in.
2-6 _____ in.	5-6 _____ in.	9-6 _____ in.
3-1 _____ in.	7-1 _____ in.	10-1 _____ in.
3-6 _____ in.	7-6 _____ in.	10-6 _____ in.
4-1 _____ in.	8-1 _____ in.	

Shaft Information		
	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.


**Field Notes:**

Start of Placement -

End of Placement -

Placement Method -

**Elevation**



\* indicate changes in diameter

Legend	
TOC Top of Casing	BOC Bottom of Casing
TOG Top of Ground	BORC Bottom of Reinf. Cage
TOS Top of Shaft	BOS Bottom of Shaft
TORS Top of Rock Socket	▼ Water Level

Completed By: \_\_\_\_\_

Please Submit with Concrete Placement Log and Installation Record

10 Wire - Shaft