


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
				Offset	Overlap	Offset	Overlap	
1								
2								
3								
4								
5								
6								
7								
8								
9								
10								
11								

Designate Northerly wire as #1

Wire-Wire Distance

1-6 ____ in. 5-1 ____ in. 9-6 ____ in.
 2-1 ____ in. 5-6 ____ in. 10-1 ____ in.
 2-6 ____ in. 7-1 ____ in. 10-6 ____ in.
 3-1 ____ in. 7-6 ____ in. 11-1 ____ in.
 3-6 ____ in. 8-1 ____ in. 11-6 ____ in.
 4-1 ____ in. 8-6 ____ in.
 4-6 ____ in. 9-1 ____ in.

Elevation



* indicate changes in diameter

Shaft Information

	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

Field Notes:

Start of Placement -
 End of Placement -
 Placement Method -

Legend

TOC Top of Casing BOC Bottom of Casing
 TOG Top of Ground BORC Bottom of Reinf. Cage
 TOS Top of Shaft BOS Bottom of Shaft
 TORS Top of Rock Socket ▼ Water Level

Completed By: _____

Please Submit with Concrete Placement Log and Installation Record

11 Wire - Shaft