


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
				Offset	Overlap	Offset	Overlap	
1								
2								
3								
4								
5								
6								
7								
8								
9								
10								
11								
12								

**Wire-Wire Distance**

1-7 _____ in.	5-1 _____ in.	9-7 _____ in.
2-1 _____ in.	5-7 _____ in.	10-1 _____ in.
2-7 _____ in.	6-1 _____ in.	10-7 _____ in.
3-1 _____ in.	6-7 _____ in.	11-1 _____ in.
3-7 _____ in.	8-1 _____ in.	11-7 _____ in.
4-1 _____ in.	8-7 _____ in.	12-1 _____ in.
4-7 _____ in.	9-1 _____ in.	12-7 _____ in.

Designate Northerly wire as #1

**Elevation**



\* indicate changes in diameter

**Shaft Information**

	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

**Field Notes:**

Start of Placement -  
 End of Placement -  
 Placement Method -

**Legend**

- |      |                    |      |                       |
|------|--------------------|------|-----------------------|
| TOC  | Top of Casing      | BOC  | Bottom of Casing      |
| TOG  | Top of Ground      | BORC | Bottom of Reinf. Cage |
| TOS  | Top of Shaft       | BOS  | Bottom of Shaft       |
| TORS | Top of Rock Socket | ▼    | Water Level           |

Completed By: \_\_\_\_\_

Please Submit with Concrete Placement Log and Installation Record

12 Wire - Shaft