


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Wire Tested After Install
1				
2				

*Designate Northerly wire as #1*

Wire-Wire Distance
1-2 _____ in.

	Shaft Information	
	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

Elevation



\* indicate changes in diameter

**Field Notes:**

*Start of Placement -*  
*End of Placement -*  
*Placement Method -*

Legend			
TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BORC	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket		Water Level

Completed By: \_\_\_\_\_

Please Submit with Concrete  
 Placement Log and Installation Record

2 Wire - Shaft