


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
				Offset	Overlap	Offset	Overlap	
1								
2								
3								
4								
5								

Designate Northerly wire as #1

Wire-Wire Distance		
1-3 _____ in.	4-1 _____ in.	5-3 _____ in.
2-1 _____ in.	4-3 _____ in.	
2-3 _____ in.	5-1 _____ in.	

Elevation



* indicate changes in diameter

Shaft Information		
	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

Field Notes:

Start of Placement -

End of Placement -

Placement Method -

Legend	
TOC	Top of Casing
TOG	Top of Ground
TOS	Top of Shaft
TORS	Top of Rock Socket
BOC	Bottom of Casing
BORC	Bottom of Reinf. Cage
BOS	Bottom of Shaft
▼	Water Level

Completed By: _____

Please Submit with Concrete Placement Log and Installation Record

5 Wire - Shaft