


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_




Wire #	Serial #	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
				Offset	Overlap	Offset	Overlap	
1								
2								
3								
4								
5								
6								

Designate Northerly wire as #1

### Wire-Wire Distance

1-4 \_\_\_\_\_ in. 3-1 \_\_\_\_\_ in. 5-4 \_\_\_\_\_ in.  
 2-1 \_\_\_\_\_ in. 3-4 \_\_\_\_\_ in. 6-1 \_\_\_\_\_ in.  
 2-4 \_\_\_\_\_ in. 5-1 \_\_\_\_\_ in. 6-4 \_\_\_\_\_ in.

### Elevation



\* indicate changes in diameter

### Shaft Information

	Design	As-Built
Shaft Dia.	_____ in.	_____ in.
Shaft Length	_____ ft.	_____ ft.
Concrete Vol.	_____ cy.	_____ cy.
Cage Length	_____ ft.	_____ ft.
Cage Dia.	_____ in.	_____ in.
Casing Dia. (perm./temp.)	_____ in.	_____ in.
Casing Length	_____ ft.	_____ ft.
Rock Socket Dia.	_____ in.	_____ in.
Rock Socket Length	_____ ft.	_____ ft.

### Field Notes:

Start of Placement -  
 End of Placement -  
 Placement Method -

### Legend

TOC Top of Casing      BOC Bottom of Casing  
 TOG Top of Ground    BORC Bottom of Reinf. Cage  
 TOS Top of Shaft      BOS Bottom of Shaft  
 TORS Top of Rock Socket    ▼ Water Level

Completed By: \_\_\_\_\_

Please Submit with Concrete Placement Log and Installation Record

6 Wire - Shaft