


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____




| Wire # | Serial # | Wire Length (#nodes) | Nodes Above Concrete | Splice 1 | | Splice 2 | | Tested After Install |
|--------|----------|----------------------|----------------------|----------|---------|----------|---------|----------------------|
| | | | | Offset | Overlap | Offset | Overlap | |
| 1 | | | | | | | | |
| 2 | | | | | | | | |
| 3 | | | | | | | | |
| 4 | | | | | | | | |
| 5 | | | | | | | | |
| 6 | | | | | | | | |
| 7 | | | | | | | | |

Designate Northerly wire as #1

Wire-Wire Distance

1-4 _____ in. 3-4 _____ in. 6-4 _____ in.
 2-1 _____ in. 5-1 _____ in. 7-1 _____ in.
 2-4 _____ in. 5-4 _____ in. 7-4 _____ in.
 3-1 _____ in. 6-1 _____ in.

Elevation



* indicate changes in diameter

Shaft Information

| | Design | As-Built |
|---------------------------|-----------|-----------|
| Shaft Dia. | _____ in. | _____ in. |
| Shaft Length | _____ ft. | _____ ft. |
| Concrete Vol. | _____ cy. | _____ cy. |
| Cage Length | _____ ft. | _____ ft. |
| Cage Dia. | _____ in. | _____ in. |
| Casing Dia. (perm./temp.) | _____ in. | _____ in. |
| Casing Length | _____ ft. | _____ ft. |
| Rock Socket Dia. | _____ in. | _____ in. |
| Rock Socket Length | _____ ft. | _____ ft. |

Field Notes:

Start of Placement -
 End of Placement -
 Placement Method -

Legend

TOC Top of Casing BOC Bottom of Casing
 TOG Top of Ground BORC Bottom of Reinf. Cage
 TOS Top of Shaft BOS Bottom of Shaft
 TORS Top of Rock Socket ▼ Water Level

Completed By: _____

Please Submit with Concrete Placement Log and Installation Record

7 Wire - Shaft