


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____



Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									

Designate Northerly wire as #1

Shaft Information

Design

As-Built

Shaft Dia.	_____ cm.	_____ cm.
Shaft Length	_____ m.	_____ m.
Concrete Vol.	_____ cbm.	_____ cbm.
Cage Length	_____ m.	_____ m.
Cage Dia.	_____ cm.	_____ cm.
Casing Dia. (perm./temp.)	_____ cm.	_____ cm.
Casing Length	_____ m.	_____ m.
Rock Socket Dia.	_____ cm.	_____ cm.
Rock Socket Length	_____ m.	_____ m.
Distance Between Bottom of Cage and Bottom Node	_____ cm.	_____ cm.

Field Notes:

Start of Placement -

End of Placement -

Placement Method -

Legend


TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BORC	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket	Water Level	

* indicate changes in diameter

Wire-Wire Distance

1-6	_____ cm.
2-1	_____ cm.
2-6	_____ cm.
3-1	_____ cm.
3-6	_____ cm.
4-1	_____ cm.
4-6	_____ cm.
5-1	_____ cm.
5-6	_____ cm.
7-1	_____ cm.
7-6	_____ cm.
8-1	_____ cm.
8-6	_____ cm.
9-1	_____ cm.
9-6	_____ cm.
10-1	_____ cm.
10-6	_____ cm.
11-1	_____ cm.
11-6	_____ cm.

Elevation



Completed By: _____

Submit with Concrete Placement
Log and Installation Record

11 Wire - Shaft