


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____



Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									
4									

Designate Northerly wire as #1

Wire-Wire Distance	Shaft Information	
1-3 _____ cm. 2-3 _____ cm. 4-3 _____ cm. 2-1 _____ cm. 4-1 _____ cm.	Design	As-Built
Elevation 	Shaft Dia. _____ cm.	_____ cm.
	Shaft Length _____ m.	_____ m.
	Concrete Vol. _____ cbm.	_____ cbm.
	Cage Length _____ m.	_____ m.
	Cage Dia. _____ cm.	_____ cm.
	Casing Dia. (perm./temp.) _____ cm.	_____ cm.
	Casing Length _____ m.	_____ m.
	Rock Socket Dia. _____ cm.	_____ cm.
	Rock Socket Length _____ m.	_____ m.
	Distance Between Bottom of Cage and Bottom Node _____ cm	_____ cm.
Field Notes: Start of Placement - _____ End of Placement - _____ Placement Method - _____		
Legend TOC Top of Casing BOC Bottom of Casing TOG Top of Ground BORC Bottom of Reinf. Cage TOS Top of Shaft BOS Bottom of Shaft TORS Top of Rock Socket ▼ Water Level		

* indicate changes in diameter

Completed By: _____

Submit with Concrete Placement
Log and Installation Record

4 Wire - Shaft