


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____



Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									

Designate Northerly wire as #1


Wire-Wire Distance

1-2 _____ in.

3-1 _____ in.

3-2 _____ in.

Elevation



* indicate changes in diameter

Shaft Information

As-Built

Shaft Dia. _____ in.
 Shaft Length _____ ft.
 Concrete Vol. _____ cy.
 Cage Length _____ ft.
 Cage Dia. _____ in.
 Casing Dia. Circle: (perm./temp.) _____ in.
 Casing Length _____ ft.
 Rock Socket Dia. _____ in.
 Rock Socket Length _____ ft.
 Distance Between TOS & Top of Cage _____ in.
 Distance Between BOS & Bottom Node _____ in.

****When Cage is suspended, bottom node should be 1/2in from bottom of cage. When cage isn't suspended, bottom node should be placed 2in from bottom of cage****

Field Notes:

Start of Placement -

End of Placement -

Placement Method (Tremie Pipe or Free Fall)-

Legend

TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BORC	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket	▼	Water Level

Completed By: _____

Submit with Concrete Placement
Log and Installation Record

3 Wire - Shaft
