


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_




Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									
4									

Designate Northerly wire as #1

Wire-Wire Distance		
1-3 _____ in.	2-3 _____ in.	4-3 _____ in.
2-1 _____ in.	4-1 _____ in.	

Elevation



\* indicate changes in diameter

Shaft Information	
As-Built	
Shaft Dia.	_____ in.
Shaft Length	_____ ft.
Concrete Vol.	_____ cy.
Cage Length	_____ ft.
Cage Dia.	_____ in.
Casing Dia. Circle: (perm./temp.)	_____ in.
Casing Length	_____ ft.
Rock Socket Dia.	_____ in.
Rock Socket Length	_____ ft.
Distance Between TOS & Top of Cage	_____ in.
Distance Between BOS & Bottom Node	_____ in.

**\*\*When Cage is suspended, bottom node should be 1/2in from bottom of cage. When cage isn't suspended, bottom node should be placed 2in from bottom of cage\*\***

**Field Notes:**

Start of Placement -

End of Placement -

Placement Method (Tremie Pipe or Free Fall)-

Legend			
TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BOR	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket	▼	Water Level

Completed By: \_\_\_\_\_

Submit with Concrete Placement Log and Installation Record

4 Wire - Shaft

