


THERMAL FIELD LOG

Project _____

Date Placed: _____

Pier No. _____

Shaft No. _____



Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									
4									
5									
6									
7									

Designate Northerly wire as #1

Wire-Wire Distance		
1-4 _____ in.	3-4 _____ in.	6-4 _____ in.
2-1 _____ in.	5-1 _____ in.	7-1 _____ in.
2-4 _____ in.	5-4 _____ in.	7-4 _____ in.
3-1 _____ in.	6-1 _____ in.	

Shaft Information

As-Built

Shaft Dia.	_____ in.
Shaft Length	_____ ft.
Concrete Vol.	_____ cy.
Cage Length	_____ ft.
Cage Dia.	_____ in.
Casing Dia. Circle: (perm./temp.)	_____ in.
Casing Length	_____ ft.
Rock Socket Dia.	_____ in.
Rock Socket Length	_____ ft.
Distance Between TOS & Top of Cage	_____ in.
Distance Between BOS & Bottom Node	_____ in.

****When Cage is suspended, bottom node should be 1/2in from bottom of cage. When cage isn't suspended, bottom node should be placed 2in from bottom of cage****

Field Notes:

Start of Placement -


End of Placement -

Placement Method (Tremie Pipe or Free Fall)-

Legend

TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BORC	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket	▼	Water Level

Elevation



* indicate changes in diameter

Completed By: _____

Submit with Concrete Placement Log and Installation Record

7 Wire - Shaft