


# THERMAL FIELD LOG

Project \_\_\_\_\_

Date Placed: \_\_\_\_\_

Pier No. \_\_\_\_\_

Shaft No. \_\_\_\_\_




Wire #	Wire Serial #	Wire Suffix	Wire Length (#nodes)	Nodes Above Concrete	Splice 1		Splice 2		Tested After Install
					Offset	Overlap	Offset	Overlap	
1									
2									
3									
4									
5									
6									
7									
8									
9									

Designate Northerly wire as #1

### Wire-Wire Distance

- 1-5 \_\_\_\_\_ in.
- 2-1 \_\_\_\_\_ in.
- 2-5 \_\_\_\_\_ in.
- 3-1 \_\_\_\_\_ in.
- 3-5 \_\_\_\_\_ in.
- 4-1 \_\_\_\_\_ in.
- 4-5 \_\_\_\_\_ in.
- 6-1 \_\_\_\_\_ in.
- 6-5 \_\_\_\_\_ in.
- 7-1 \_\_\_\_\_ in.
- 7-5 \_\_\_\_\_ in.
- 8-1 \_\_\_\_\_ in.
- 8-5 \_\_\_\_\_ in.
- 9-1 \_\_\_\_\_ in.
- 9-6 \_\_\_\_\_ in.

### Elevation



\* indicate changes in diameter

### Shaft Information

#### As-Built

Shaft Dia. \_\_\_\_\_ in.  
 Shaft Length \_\_\_\_\_ ft.  
 Concrete Vol. \_\_\_\_\_ cy.  
 Cage Length \_\_\_\_\_ ft.  
 Cage Dia. \_\_\_\_\_ in.  
 Casing Dia. Circle: (perm./temp) \_\_\_\_\_ in.  
 Casing Length \_\_\_\_\_ ft.  
 Rock Socket Dia. \_\_\_\_\_ in.  
 Rock Socket Length \_\_\_\_\_ ft.  
 Distance Between TOS & Top of Cage \_\_\_\_\_ in.  
 Distance Between BOS & Bottom Node \_\_\_\_\_ in.

**\*\*When Cage is suspended, bottom node should be 1/2in from bottom of cage. When cage is suspended, bottom node should be placed 2in from bottom of cage\*\***

#### Field Notes:

Start of Placement - \_\_\_\_\_

End of Placement - \_\_\_\_\_

Placement Method (Tremie Pipe or Free Fall)- \_\_\_\_\_

#### Legend

TOC	Top of Casing	BOC	Bottom of Casing
TOG	Top of Ground	BORC	Bottom of Reinf. Cage
TOS	Top of Shaft	BOS	Bottom of Shaft
TORS	Top of Rock Socket	▼	Water Level

Completed By: \_\_\_\_\_

Submit with Concrete Placement Log and Installation Record

9 Wire - Shaft

*isn't*

---